

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on June 13)**

| | | | | | |
|---|---|---|--|---|--|
| Water Level of the accumulated water (at 7:00 on June 13) | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | Water level of Vertical Shaft | Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm) | O.P.+ 2,952 mm (25 mm increase since 7:00 on June 12) | O.P.+ 2,866 mm (8 mm decrease since 7:00 on June 12) | — |
| | Water level of Turbine Building | O.P.+ 2,818 mm (86 mm increase since 7:00 on June 12) | O.P.+ 2,952 mm (19 mm increase since 7:00 on June 12) | O.P.+ 2,892 mm (1 mm decrease since 7:00 on June 12) | O.P.+ 2,893 mm (11 mm decrease since 7:00 on June 12) |
| | Water level of Reactor Building | O.P.+ 4,623 mm (257 mm increase since 7:00 on June 12) | O.P.+ 3,090 mm (33 mm increase since 7:00 on June 12) | O.P.+ 3,012 mm (3 mm decrease since 7:00 on June 12) | O.P.+ 2,956 mm (2 mm increase since 7:00 on June 12) |
| | Water level of each building in the Centralized Radiation Waste Treatment Facility | Process Main Building High Temperature Incinerator Building On-site Bunker Building | O.P.+ 2,777 mm (Increase from initial level:3,994 mm, 261 mm increase since 7:00 on June 12) O.P.+ 1,956 mm (Increase from initial level:2,682 mm, 84 mm increase since 7:00 on June 12) O.P.+ 4,328 mm (Water level from floor:532 mm, 8 mm increase since 7:00 on June 12) | | |
| Situation of transfer of the accumulated water | | Unit 1 | Unit 2 | Unit 3 | Unit 4 |
| | | — | Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 16:30 on June 9) | Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (Process Main Building) Currently being transferred (Since 16:50 on June 9) | — |
| | | Unit 5 and 6 | | | |
| | | — | | | |
| Operation condition of water treatment facility | | Cesium Adsorption Apparatus: Since 9:43 on June 12 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 14:15 on June 12 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance | | | |
| Notes | * At 8:27 AM on June 12, we temporarily stopped the 2nd Cesium Adsorption Apparatus (SARRY) for a filter cleaning. At 12:48 PM on the same day, the apparatus was restarted after the cleaning, and the steady flow rate was achieved at 2:15 PM on the same day. | | | | |

※ For quick publication of the data of water level, values are provided as reference values.