

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on June 26)**

Water Level of the accumulated water (at 7:00 on June 26)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 1,423 mm (1 mm increase since 7:00 on June 25)	O.P.+ 2,482 mm (857 mm increase since 7:00 on June 25)	—
	Water level of Turbine Building	O.P.+ 2,673 mm (10 mm increase since 7:00 on June 25)	O.P.+ 2,703 mm (17 mm decrease since 7:00 on June 25)	O.P.+ 2,903 mm (39 mm decrease since 7:00 on June 25)	O.P.+ 2,833 mm (14 mm increase since 7:00 on June 25)
	Water level of Reactor Building	O.P.+ 3,908 mm (5 mm increase since 7:00 on June 25)	O.P.+ 2,855 mm (18 mm decrease since 7:00 on June 25)	O.P.+ 2,961 mm (39 mm decrease since 7:00 on June 25)	O.P.+ 2,833 mm (8 mm increase since 7:00 on June 25)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,536 mm (Increase from initial level:5,753 mm, 3 mm increase since 7:00 on June 25) O.P.+ 1,652 mm (Increase from initial level:2,378 mm, 420 mm increase since 7:00 on June 25) O.P.+ 4,389 mm (Water level from floor:593 mm, 1 mm increase since 7:00 on June 25)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:25 on June 21)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 10:39 on June 25)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on June 25 to 15:00 on June 25)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:30 on June 23 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 13:48 on June 25 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.