

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 9:00 on July 4)**

Water Level of the accumulated water (at 7:00 on July 4)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Vertical Shaft	Unmeasurable due to drawdown of water level (Less than O.P.+ 850 mm)	O.P.+ 797 mm (No change since 7:00 on July 3)	O.P.+ 2,044 mm (2 mm decrease since 7:00 on July 3)	—
	Water level of Turbine Building	O.P.+ 2,644 mm (14 mm increase since 7:00 on July 3)	O.P.+ 2,839 mm (33 mm decrease since 7:00 on July 3)	O.P.+ 2,812 mm (31 mm decrease since 7:00 on July 3)	O.P.+ 2,837 mm (8 mm decrease since 7:00 on July 3)
	Water level of Reactor Building	O.P.+ 4,114 mm (1 mm decrease since 7:00 on July 3)	O.P.+ 2,987 mm (28 mm decrease since 7:00 on July 3)	O.P.+ 2,855 mm (35 mm decrease since 7:00 on July 3)	O.P.+ 2,832 mm (6 mm decrease since 7:00 on July 3)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 4,572 mm (Increase from initial level:5,789 mm, 5 mm increase since 7:00 on July 3) O.P.+ 2,180 mm (Increase from initial level:2,906 mm, 453 mm increase since 7:00 on July 3) O.P.+ 4,401 mm (Water level from floor:605 mm, 1 mm increase since 7:00 on July 3)		
Situation of transfer of the accumulated water		Unit 1	Unit 2	Unit 3	Unit 4
		—	Basement of Unit 2 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:27 on July 1)	Basement of Unit 3 Turbine Building →Centralized Radiation Waste Treatment Facility (High Temperature Incinerator Building) Currently being transferred (Since 11:44 on July 1)	—
		Unit 5 and 6			
		Basement of Unit 6 Turbine Building →Temporary Tank	Transfer Completed	(From 10:00 on July 3 to 12:30 on July 3)	
Operation condition of water treatment facility		Cesium Adsorption Apparatus: Since 8:30 on June 23 Suspended 2nd Cesium Adsorption Apparatus (Sarry): Since 12:34 on July 2 In operation Water Desalination Apparatus (reverse osmosis membrane): Intermittent operation depending on the water balance Water Desalination Apparatus (evaporative concentration): Intermittent operation depending on the water balance			
Notes					

※ For quick publication of the data of water level, values are provided as reference values.