

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 12:00 on October 29,2015)**

Water Level of the accumulated water (at 12:00 on October 29)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Turbine Building	O.P.+ 2,582 mm (21 mm increase since 7:00 on October 28)	O.P.+ 2,806 mm (12 mm decrease since 7:00 on October 28)	O.P.+ 2,818 mm (3 mm decrease since 7:00 on October 28)	O.P.+ 2,977 mm (12 mm decrease since 7:00 on October 28)
	Water level of Reactor Building	O.P.+ 4,035 mm (27 mm decrease since 7:00 on October 28)	O.P.+ 2,874 mm (12 mm decrease since 7:00 on October 28)	O.P.+ 2,832 mm (23 mm increase since 7:00 on October 28)	O.P.+ 2,875 mm (14 mm decrease since 7:00 on October 28)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	O.P.+ 3,177 mm (9 mm increase since 7:00 on October 28) O.P.+ 2,013 mm ( 276 mm increase since 7:00 on October 28) O.P.+ 4,311 mm (2 mm increase since 7:00 on October 28)		
Notes					

※ For quick publication of the data of water level, values are provided as reference values.