

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 12:00 on March 19,2016)**

Water Level of the accumulated water (at 12:00 on March 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Turbine Building	T.P.+ 1,304 mm (23 mm increase since 12:00 on March 18)	T.P.+ 1,424 mm (2 mm increase since 12:00 on March 18)	T.P.+ 1,398 mm (23 mm increase since 12:00 on March 18)	T.P.+ 1,492 mm (3 mm decrease since 12:00 on March 18)
	Water level of Reactor Building	T.P.+ 1,410 mm (16 mm decrease since 12:00 on March 18)	T.P.+ 1,529 mm (2 mm increase since 12:00 on March 18)	T.P.+ 1,403 mm (1 mm decrease since 12:00 on March 18)	T.P.+ 1,396 mm (3 mm decrease since 12:00 on March 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	T.P.+ 2,354 mm (4 mm increase since 12:00 on March 18) T.P.+ 1,539 mm (43 mm increase since 12:00 on March 18) T.P.+ 2,905 mm (18 mm increase since 12:00 on March 18)		
Notes					

※ For quick publication of the data of water level, values are provided as reference values.