

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 12:00 on June 13,2016)**

Water Level of the accumulated water (at 12:00 on June 13)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Turbine Building	T.P.+ 1,172 mm (118 mm decrease since 12:00 on June 12)	T.P.+ 1,383 mm (45 mm increase since 12:00 on June 12)	T.P.+ 1,285 mm (19 mm increase since 12:00 on June 12)	T.P.+ 1,422 mm (2 mm decrease since 12:00 on June 12)
	Water level of Reactor Building	T.P.+ 1,570 mm (134 mm increase since 12:00 on June 12)	T.P.+ 1,463 mm (18 mm increase since 12:00 on June 12)	T.P.+ 1,295 mm (9 mm increase since 12:00 on June 12)	T.P.+ 1,317 mm (5 mm decrease since 12:00 on June 12)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building  High Temperature Incinerator Building  On-site Bunker Building	T.P.+ 1,670 mm (3 mm increase since 12:00 on June 12)  T.P.+ 109 mm ( 273 mm decrease since 12:00 on June 12)  T.P.+ 2,709 mm (11 mm increase since 12:00 on June 12)		
Notes					

※ For quick publication of the data of water level, values are provided as reference values.