

**Situation of water level, transfer and treatment of the accumulated water  
in Fukushima Daiichi Nuclear Power Station (at 0:00 on March 19,)**

Water Level of the accumulated water (at 0:00 on March 19)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Turbine Building	T.P.+ 1,052 mm (7 mm increase since 0:00 on March 18)	T.P.+ 1,122 mm (4 mm decrease since 0:00 on March 18)	T.P.+ 949 mm (21 mm decrease since 0:00 on March 18)	T.P.+ 1,092 mm (No change since 0:00 on March 18)
	Water level of Reactor Building	T.P.+ 1,116 mm (6 mm increase since 0:00 on March 18)	T.P.+ 1,148 mm (14 mm decrease since 0:00 on March 18)	T.P.+ 942 mm (20 mm decrease since 0:00 on March 18)	T.P.+ 961 mm (No change since 0:00 on March 18)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building  High Temperature Incinerator Building  On-site Bunker Building	T.P.+ 2,615 mm (2 mm increase since 0:00 on March 18)  T.P.+ 323 mm ( 18 mm decrease since 0:00 on March 18)  T.P.+ 2,879 mm (9 mm increase since 0:00 on March 18)		
Notes					

※ For quick publication of the data of water level, values are provided as reference values.