

**Situation of water level, transfer and treatment of the accumulated water
in Fukushima Daiichi Nuclear Power Station (at 0:00 on April 7,)**

Water Level of the accumulated water (at 0:00 on April 7)		Unit 1	Unit 2	Unit 3	Unit 4
	Water level of Turbine Building	- Removal completed on March, 2017	T.P.+ 1,128 mm (No change since 0:00 on April 6)	T.P.+ 938 mm (1 mm increase since 0:00 on April 6)	T.P.+ 1,088 mm (No change since 0:00 on April 6)
	Water level of Reactor Building	T.P.+ 1,125 mm (14 mm decrease since 0:00 on April 6)	T.P.+ 1,154 mm (10 mm decrease since 0:00 on April 6)	T.P.+ 927 mm (7 mm decrease since 0:00 on April 6)	T.P.+ 951 mm (1 mm increase since 0:00 on April 6)
	Water level of each building in the Centralized Radiation Waste Treatment Facility	Process Main Building High Temperature Incinerator Building On-site Bunker Building	T.P.+ 2,803 mm (26 mm decrease since 0:00 on April 6) T.P.+ -444 mm (7 mm decrease since 0:00 on April 6) T.P.+ 3,031 mm (8 mm increase since 0:00 on April 6)		
Notes					

※ For quick publication of the data of water level, values are provided as reference values.