Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the Central Radioactive Waste Treatment Facility

I-131(Bq/cm³)

(= 4																					
Sampling																					
Location	Oct 27	Oct 28	Oct 29	Oct 30	Oct 31	Nov 01	Nov 02	Nov 03	Nov 04	Nov 05	Nov 06	Nov 07	Nov 08	Nov 09	Nov 10	Nov 11	Nov 12	Nov 13	Nov 14	Nov 15	
1	ND																				
2	ND																				
3	ND																				
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
5	ND																				
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-	
7	ND																				
8	ND																				
9	ND																				

Cs-134(Bq/cm³)

Sampling																					
Location	Oct 27	Oct 28	Oct 29	Oct 30	Oct 31	Nov 01	Nov 02	Nov 03	Nov 04	Nov 05	Nov 06	Nov 07	Nov 08	Nov 09	Nov 10	Nov 11	Nov 12	Nov 13	Nov 14	Nov 15	
1	ND																				
2	ND																				
3	ND																				
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
⑤	0.041	0.048	0.033	0.025	0.032	0.019	ND	0.018	0.016	0.016	0.019	0.025	0.015	0.02	ND	ND	0.021	ND	0.015	ND	
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-	
7	0.043	0.032	0.055	0.046	0.033	0.042	0.055	0.041	0.048	0.044	0.04	0.051	0.037	0.054	0.051	0.037	0.025	0.053	0.035	0.043	
8	0.045	0.055	0.039	0.041	0.042	0.03	0.028	0.025	0.025	0.022	0.03	0.023	0.016	0.02	0.023	ND	ND	ND	0.023	ND	
9	ND																				

Cs-137(Bq/cm³)

Sampling																					
Location	Oct 27	Oct 28	Oct 29	Oct 30	Oct 31	Nov 01	Nov 02	Nov 03	Nov 04	Nov 05	Nov 06	Nov 07	Nov 08	Nov 09	Nov 10	Nov 11	Nov 12	Nov 13	Nov 14	Nov 15	
1	ND																				
2	ND																				
3	ND																				
4	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
⑤	0.074	0.076	0.074	0.052	0.066	0.044	0.06	0.058	0.048	0.053	0.045	0.04	0.027	0.044	ND	ND	0.039	0.037	0.031	ND	
6	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND	-	-	-	-	
7	0.081	0.085	0.09	0.12	0.075	0.12	0.13	0.086	0.12	0.1	0.11	0.12	0.072	0.12	0.086	0.11	0.081	0.099	0.099	0.11	
8	0.12	0.11	0.1	0.091	0.082	0.073	0.08	0.063	0.066	0.052	0.072	0.051	0.053	0.043	0.05	0.046	0.053	0.047	0.046	0.035	
9	ND																				

- * Hyphen "-" indicates that neither sampling nor measurement was implemented.
- * 6 was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at 4.
- * Sampling at ⑦ (located in the downstream of the groundwater) has been done since May 26, 2011.
- * Samping at ® since May 30, 2011
- * Sampling at ⁽⁹⁾ has been done since August 2, 2011
- * "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.01Bg/cm³, Cs-134: Approx.0.01Bg/cm³, Cs-137: Approx.0.02Bg/cm³ (November 15, 2013)

As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

- <Place of Sampling>
- 1) Southeast of Unit 4 Turbine Building
- 2 Northeast of the Process Main Building
- Southeast of the Process Main Building
- Southwest of the Process Main Building
- 5 South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- 6 Southwest Part of the On-site Bunker Building
- (7) West Side of the Incineration Workshop Building
- North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
- 9 Southeast Part of the On-site Bunker Building